Construction Schedule - Church of Our Savior

Description of Work	February							March																						April				
	20	21	22	23	24	27	28	1	2	3	6	7	8	9	10	13	14	15	16	17	20	21	22	23	24	27	28	29	30	31	3	4	5	6	7
Install Water Service																															Updated 3-3-17				
Install Rain Tanks & Storm Drainage System																																			
Install Sanitary Sewer System																																			
CMU Retaining Walls & Waterproofing																																			
Complete Building Pad Work																																			
Concrete Footings for Exterior Building Walls & Columns											P																								
CMU Foundation Walls for Building												CMU Found.																							
Slab Rough-in - Plumbing & Electrical																Slab Rough-in																			
Prep & Pour Concrete Slab on Grade																					Prep & Pour Slab														
ICF Walls - 1st Floor																										ICF Walls					ICF Walls				

Construction Schedule - Church of Our Savior

Description of Work	April															May																			
	10	11	12	13	14	17	18	19	20	21	24	25	26	27	28	1	2	3	4	5	8	9	10	11	12	15	16	17	18	19	22	23	24	25	26
Install Primary Electrical Conduits	Electric Primary					Electric Primary																													
Set Electrical Transformer - Beaches Energy																																			
Concrete Curbs & Limerock for Parking Lot																																			
Install Perimeter Fencing																																			
ICF Walls - continued	ICF Walls																																		
Erect Structural Steel / Metal Decking						Erect Steel																													
Prep & Pour Concrete Slab at 2nd Floor											2nd Floor Slab																								
ICF Walls - 2nd Floor																ICF Walls - 2nd Fl.					ICF Walls - 2nd Fl.					ICF Walls - 2nd Fl.									
Roof Trusses, Framing, Sheathing																															Set Roof Trusses				
Plumbing Top-out																																			
Metal Wall Framing - 1st Floor																Wall Framing - 1st																			
MEP Rough-in - 1st Floor																					MEP Rough - 1st Fl.					MEP Rough - 1st Fl.					MEP Rough- 1st Fl.				

Construction Schedule - Church of Our Savior

Description of Work	May			June																					July									
	29	30	31	1	2	5	6	7	8	9	12	13	14	15	16	19	20	21	22	23	26	27	28	29	30	3	4	5	6	7	10	11	12	13	14
R-30 Insulation & Tyvek at Bottom Chord of Trusses																																			
Metal Wall Framing - 2nd Floor																																			
MEP Rough-in - 2nd Floor																																			
Asphalt Shingle Roofing																																			
Install Windows & Exterior Doors																																			
Exterior Siding & Trim																																			
Paint Exterior Siding & Trim																																			
Vinyl Soffit & Metal Fascia Wrap																																			
Hang & Finish Drywall - 1st Floor																																			
Paint Drywall - 1st Floor																																			
Acoustical Ceiling Grid - 1st Floor																																			
Install Lighting & AC Diffusers - 1st Floor																																			
Hang & Finish Drywall - 2nd Floor																																			
Paint Drywall - 2nd Floor																																			

Construction Schedule - Church of Our Savior

Description of Work	July											August																							
	17	18	19	20	21	24	25	26	27	28	31	1	2	3	4	7	8	9	10	11	14	15	16	17	18	21	22	23	24	25	28	29	30	31	1
Asphalt Paving																																			
Irrigation & Landscaping																																			
Chain Link Fencing behind Building																																			
Install Vertical Platform Lift																																			
Acoustical Ceiling Grid - 2nd Floor																																			
Install Lighting & AC Diffusers - 2nd Floor																																			
Install Cabinets & Countertops																																			
MEP Trim-out & ACT Cover-up Inspections																																			
Install Acoustical Ceiling Tiles																																			
Install Flooring - Vinyl & Carpet																																			
Final Inspections																																			
Final Clean-up																																			